

Village of Holden Box 357 Holden, AB T0B 2C0 Phone: (780) 688-3928

Phone: (780) 688-3928 Fax: (780) 688-2091 www.village.holden.ab.ca

The Inspections Group Inc.

12010 – 111 Avenue Edmonton, AB T5G 0E6 Phone: (780) 454-5048 Toll Free: (866) 554-5048 Fax: (780) 454-5222 Toll Free: (866) 454-5222 www.inspectionsgroup.com

BUILDING PERMIT APPLICATION FORM

Application Date:/ MMM /	ΥΥΥΥ	Estimated Project Complet	tion Date: / MMM / YYYY
Applicant Type: Homeowner	Contractor	Cost of Installation (L	abour & Material) \$
	will be completed in accordance with the Alberta or a period of 120 days. An extension can be con	Safety Codes Act. A permit may expire if the u	undertaking to which it applies: (a) is not commenced within 90 day
Owner Name:		Mailing Address:	
City:	Prov: Postal Code:	Phone:	Fax:
		Cell:	Email:
Owner's Signature / Declaration (Single Fai "I hereby declare I am the owner of the premis for compliance with the applicable Act and Re	mily Residential Only) ses in which the work will be conducted, a		v. I am doing the work myself, and assume responsibility
Company Name:		Mailing Address:	
City:	Prov: Postal Code:	Phone:	Fax:
Cell:	Email:		
			~
Contractor/Architect/Engine Project Location in Village of Holden:	eer Name		Signature Work: not started in progress complete
		Tax R	oll #:
			West of:
			Plan:
Directions:		block	
BUILDING TYPE:	TYPE OF WORK:	BUILDING USE:	BUILDING AREA IN SQ. FT.:
Dwelling Unit	New Construction	☐ Farm	Number of stories
Detached/Attached Garage	Relocation	Single/Multi Residential	Main area
Accessory Building	Addition	Commercial	2 nd floor
Basement Development	Renovation	Industrial	Basement
Deck		Institutional	Garage
Wood Burning Stove/Fireplace	Change of Occupancy	🔲 Oil & Gas	Total Area
Certification #	Manufactured Home*	□ Other (specify)	Deck
Foundation Type	Modular Home*		
	*CSA #		Basement developed at time of construction?
Other (specify)			🗆 Yes 🔲 No
	Development #		
Description of Work: Energy Compliance Method:	nce Trade-Off Prescriptive		
*Manufactured Home – transportable in single *Modular Home – assembled at site in section	or multiple sections; is ready for resident		
I the permit applicant understand and acknow	,		I HVAC 🛛 FINAL* 🗌 Other:
stages will take place at my request. Single one additional inspection stage with permi	e family dwellings include 🛛 Acce	pt 🛛 Accept 🗋 Accept	Accept Required Decline
		nal may be selected at \$110/Inspection	—
Payment Type: Cash Cheq	ue 🗌 C/C Agreement 🗌 Intera	ac T	IGI OFFICE USE ONLY
Permit Fee: \$		Issuing Officer's Name:	
+ SCC Levy*: \$		Issuing Officer's Signature:	
Total Cost: \$	Receipt #:	Designation Number:	
*\$4.50 or 4% of the permit fee maximum \$560	0.00	Permit Issue Date:	DD / MMM / YYYY

PLEASE CONTACT THE INSPECTIONS GROUP INC. FOR INSPECTIONS ALLOWING 2 – 5 WORKING DAYS NOTICE & PROVIDE SAFE ACCESS. The personal information provided as part of this application is collected under Sec. 43 of the Safety Codes Act and Sections 303 and 295 of the Municipal Government Act and in accordance with Section 32.c of the Freedom of Information and Protection of Privacy Act.

VILLAGE OF HOLDEN

ACLEREN COUNTRY LIVING

PO Box 357 HOLDEN AB TOB 2C0 Phone: 780 688 3928 Fax: 780 688 2091 www.village.holden.ab.ca



BUILDING PERMIT FEE SCHEDULE

RESIDENTIAL/DWELLING UNITS/FARM

New Construction - Building Permit Levy (main level) - Upper/Lower Floors Additions/renovations/basement development

Accessory Buildings

Garages (attached or detached) (flat rate) (under 624 sq. ft.) Shops, garages, storage buildings (over 624 sq. ft.) Decks or garden storage sheds (sheds under 150 sq. ft.)

Fireplaces (if not included in new construction) (flat rate) Demolitions Residential (flat rate) Geothermal Heating

COMMERCIAL/INDUSTRIAL/INSTITUTIONAL

First \$1,000,000.00 construction value Over \$1,000,000.00 construction value

(Minimum Fee)

Demolitions Commercial (flat rate)

Sign (Pylon)

MOBILE AND MODULAR HOME

Modular Home (RTM's, etc.)	\$ 350.00 + SCC levy	
Basement Development	\$ 0.39 sq. ft. + SCC levy (min. \$150.00)	
Mobile Homes Set-up	\$ 200.00 + SCC levy	
Basement Development (if on foundation)	\$ 0.39 sq. ft. + SCC levy (min. \$150.00)	

NOTE: Add applicable 'Safety Codes Council' levy to each permit; \$ 4.50 each permit or 4% of permit levy, whichever is greater!

A minimum Cancellation fee of \$35.00 will be retained when a permit is cancelled or 25% of the permit fee where a drawing review or site inspection has been completed.

When work has commenced without first obtaining the required permit(s); the permit fees will be <u>doubled</u> up to a maximum of a \$500.00 surcharge per permit.

Supplementary inspections and re-inspections performed in addition to those required under the Municipalities Joint Quality Management Plan will be charged to the permit applicant at the rate of \$110 per inspection (plus Levy)

Additional pre-authorized inspection services not covered under permit(s), and site investigations requested by the Municipalities, will be invoiced at the rate of \$75 per hour (minimum 2 hours) (plus GST).

Rush inspections for ALL disciplines will be charged as follows:

- 3 business days notice \$250 (plus Levy)
- 2 business days notice \$275 (plus Levy)
- 1 business days notice \$350 (plus Levy) (payment must be made prior to inspection taking place)

\$ 00.50 per sq. ft. + SCC levy \$ 00.39 per sq. ft. + SCC levy \$ 00.39 per sq. ft. + SCC levy \$ 100.00 (minimum fee) + SCC levy

\$ 110.00 + SCC levy \$ 00.39 per sq. ft. + SCC levy \$ 95.00 + SCC levy

\$95.00 + SCC levy \$95.00 + SCC levy \$250.00 + SCC levy

\$160.00 + SCC levy

\$150.00 + SCC levy

\$ 6.25 per \$1,000 construction value + SCC levy \$ 6,250.00 + (\$ 5.00 per \$1,000 construction value portions over \$1,000,000.00) + SCC levy \$350.00 + SCC levy



HOMEOWNER QMP MINIMUM REQUIREMENTS

SITE BUILT NEW SINGLE FAMILY RESIDENTIAL PERMIT INSPECTION STAGES

ALLOW 2 to 5 BUSINESS DAYS NOTICE WHEN CALLING FOR AN INSPECTION Online inspection request is available at www.inspectionsgroup.com

NOTE: the applicant may request additional inspections for an additional fee

Foundation prior to backfill:	Footings and walls poured with forms removed
OR	Weeping tile in placeWashed rock and damp proofing in place
Framing prior to drywall:	Framing of walls, floors and roof complete prior to insulation
	Building accessible for inspection
	Manufactured engineered floor joist layouts on site
	Truss layout and roof bracing details on site
Final prior to occupancy within 365 days of permit issuance:	Handrails in place and guards complete
sos days of permit issuance.	 Heating/ventilation system installed and ductwork complete Smoke alarms and carbon monoxide detectors installed
	 All items from previous inspection reports or plan examination complete
ELECTRICAL PERMITS	
Rough in prior to drywall:	Main service installed
	All wire and boxes installed and visible
	Bonding and grounding complete
Final prior to occupancy within	 All items from previous inspection reports complete
365 days of permit issuance:	Panel labeled
	Smoke alarms installed
	All load devices and switches installed and operational
GAS PERMITS	
Final prior to occupancy within	All gas piping installed
365 days of permit issuance:	Pressure test complete
	Gas meter installed All fixtures installed wonted and operational
	All fixtures installed, vented and operational
PLUMBING PERMITS	
Rough in prior to covering:	All drain or sewer lines installed
	All water lines installed
	All vent stacks installed
Final prior to occupancy within	All items from previous inspection reports complete
365 days of permit issuance:	All fixtures installed and operational
PRIVATE SEWAGE DIS	POSAL SYSTEM PERMITS
Rough in prior to covering:	Majority of system installed with a portion left open for inspection

The Inspections Group Inc.



CONTRACTOR QMP MINIMUM REQUIREMENTS

SITE BUILT NEW SINGLE FAMILY RESIDENTIAL PERMIT INSPECTION STAGES

ALLOW 2 to 5 BUSINESS DAYS NOTICE WHEN CALLING FOR AN INSPECTION Online inspection request is available at www.inspectionsgroup.com

NOTE: the applicant may request additional inspections for an additional fee

Foundation prior to backfill:	Footings and walls poured with forms removed
OR	Weeping tile in placeWashed rock and damp proofing in place
Framing prior to drywall:	 Framing of walls, floors and roof complete prior to insulation
	Building accessible for inspection
	Manufactured engineered floor joist layouts on site
	Truss layout and roof bracing details on site
Final prior to occupancy within	Handrails in place and guards complete
180 days of permit issuance:	 Heating/ventilation system installed and ductwork complete
	 Smoke alarms and carbon monoxide detectors installed
	All items from previous inspection reports or plan examination complete
ELECTRICAL PERMITS	
Rough in prior to drywall:	Main service installed
	 All wire and boxes installed and visible
OR	Bonding and grounding complete
Final prior to occupancy within	All items from previous inspection reports complete
180 days of permit issuance:	Panel labeled
	Smoke alarms installed
	All load devices and switches installed and operational
GAS PERMITS	
Final prior to occupancy within	All gas piping installed
180 days of permit issuance:	Pressure test complete
	Gas meter installed
	All fixtures installed, vented and operational
PLUMBING PERMITS	
Completed rough-in below	All drain or sewer lines installed
grade:	All water lines installed
OP	All vent stacks installed
OR Completed rough-in above grade	All items from previous inspection reports complete
prior to covering within 180 days	 All fixtures installed and operational
of permit issuance:	
PRIVATE SEWAGE DISP	
Rough in prior to being covered within 30 days of permit	Majority of system installed with a portion left open for inspection
ionuonon	

issuance:

The Inspections Group Inc. 110, 4910 50 Avenue COLD LAKE AB T9M 0G1 Phone: 780 594 4301 Fax: 780 594 3720